

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20221459
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer - Vacuum	Eric Sharp	Partial	Monday, November 21, 2022

Informational:

1 Misc

Began vacuum testing A line of sanitary sewer starting at A8. 11/2/22 ES

Vacuum tested A and C lines: A-3 - A-8 all passed vacuum test. C-1 and C-2 both passed vacuum test. B line will be tested at later date as it was last pipe in ground and covered. D-1 will be tested after Lumberman's Row sanitary is completed. 11/2/22 ES

Vacuum tested B line, all vacuum test passed. 11/10/22 ES/AN

Vacuum tested MH D-1 - passed. 11/21/22 ES

Comments: