

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20221459  
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer - Vacuum</b>	Eric Sharp	Partial	Monday, November 21, 2022

Informational:

1 Misc

Began vacuum testing A line of sanitary sewer starting at A8. 11/2/22 ES

Vacuum tested A and C lines: A-3 - A-8 all passed vacuum test. C-1 and C-2 both passed vacuum test. B line will be tested at later date as it was last pipe in ground and covered. D-1 will be tested after Lumberman's Row sanitary is completed. 11/2/22 ES

Vacuum tested B line, all vacuum test passed. 11/10/22 ES/AN

Vacuum tested MH D-1 - passed. 11/21/22 ES

**Comments:**