

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20225181
Address: 1121 SW HOOK RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|--------------------------------|--------------|----------|----------------------------|
| Pavement-Aggregate Base | Ryan Heckman | Partial | Tuesday, November 22, 2022 |

Informational:

1 Misc

11-9-22 RH. Geogrid was placed on subgrade with a 1 foot overlap. Aggregate was then brought in and started to be graded and rolled into place.

11-10-22 RH. Aggregate continues to be placed and compacted with a flat drum roller.

11-14-22 RH. Aggregate is placed and compacted. There is still some grading that needs to be done. Contractor is not on site today.

11-22-22 RH. No work being completed today for parking lot.

Comments: