

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20223002  
Address: 2043 SW HOOK FARM DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mitchell Schwarz	Failed	Tuesday, November 22, 2022

Corrective Action Required:  
1 Misc

- furr around b vent in bed 2 be sure to fire block
- seal gaps from stud space into furr down in bed 3
- address holes drilled closer than 2" from each other above bed 3
- seal stud space into furr down bed 3 WI closet
- vertical to horizontal fireblocking missing. Basement W wall (not completed)
- missing hangers on double around entry

Okay to insulate

**Comments:**