

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20215559

Address: 451 SE OLDHAM PKWY, Unit:A, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Proof Roll	Ryan Heckman	Partial	Monday, November 28, 2022

Informational:

1 Misc

11-23-22 RH. A 21 ton loaded truck rolled over aggregate sub grade. North and south of building passed while the East and West side of the building will need reworked due to pumping and rutting.

11-28-22 RH. Proof roll was moved to tomorrow due to how wet subgrade is from the rain.

Comments: