

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20221588
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection		Partial	Monday, November 28, 2022

Informational:

1	Misc	Bair Excavating had MH A-2 hole dug and base set using shoring and trench boxes. 8/12/22 ES
		Bair Excavating began digging out from MH A-2 to start laying pipe. 8/15/22 ES
		Bair Excavating laid 2 sticks of 8" pipe and were looking to get 2-3 more in before leaving. 8/15/22 ES
		Bair excavating laying pipe and installed first wye north of MH A-2. 8/17/22 ES
		Bair Excavating laying pipe, had 3 sticks in and almost to second wye. 8/18/22 ES
		Bair Excavating continued laying, had laid 7 sticks of pipe today. 8/18/22 ES
		Bair Excavating had a trench collapse, had to pull 6 sticks of pipe out to get lined back up. Capped pipe at end before rain started and began backfilling trench that was still open. 8/19/22 ES
2	Misc	Bair Excavating worked on putting riser on first service line north of MH A-2 and backfilling. Wye was turned up at a 45 and street 45 put on to make 9'

rise and 9' run off of 45 bend to 1.3% flow line. They were working on getting the equipment set back up to start digging out the area of pipe that had been removed at end of last week. 8/22/22 ES

Bair Excavating installed 6 sticks of pipe including 2nd wye connection from MH A-2(7' rise 10' of pipe out for stub). Spoke with Troy and Adam both about making sure we get anodes and tracer wire ran out from stubs. 8/23/22 ES

Bair Excavating had to pull out a couple of sticks of pipe again due to another wall falling in as they moved trench box. Reinstalled these sticks along with the 3rd wye connection from MH A-2 and capped. 8/24/22 ES

Bair Excavating installed pipe up to MH A-3 including final wye connection on this section of A line. 8/25/22 ES

Bair began backfilling between MH A-2 and MH A-3. Capped outlet of MH A-3. 8/26/22 ES

Informational:

3 Misc

Bair Excavating began laying pipe out from MH A-3 had first stick in during the morning. 8/29/22 ES

Bair had 6 sticks of pipe in before storms stopped construction. They were working on backfilling trench. 8/29/22 ES

Bair continued working on Line A towards MH A-4. 8/30/22

Bair Excavating working on running anodes and tracer wire from stub lines and backfilling. 9/1/22 ES

Bair Excavating working on laying sewer tape and backfilling along all lines that have been put in. 9/2/22 ES

Bair Excavating pipe crew worked on backfilling areas along A line. Mike from CFS was onsite doing compaction testing. 9/9/22 ES

9-19-22 RH. Sanitary continues to be placed. MH A-6 was placed today and contractor continues to dig toward MH A-7. Compaction was started on Line A but until concrete is poured no more fill was placed.

Adam's crew began backfilling Storm line 800 as well as the areas down towards the lake. Compacting with large roller. 9/28/22 ES

Informational:

4 Misc

Met with Schlagel, Bair excavating, and Water Utilities about sanitary sewer crossing from basin below dam. Came to agreement that existing berm is not at the level it needs to be and once construction on this section of line is completed berm will need to be reconstructed with at least 1' +/- of fill over concrete encased dip and then larger rock placed over top and new rip-rap going into existing stream to cut erosion. 10/27/22 ES

Troy's crew began working on poly wrapping ductile iron pipe. They will begin construction on the final legs of this after water on 5th plat is completed. Also spoke with Troy/Lafe and Sue about the ditch checks that are called out in the plans along the offsite main. Lafe was going to get in contact with Schlagel about the requirements for these or options outside of concrete/flow fill. 10/31/22 ES

Troy's crew worked on pumping out area around MH A-2 in preparation to start laying pipe from A-1 to A-2 and also from existing MH to A-1. 11/14/22 ES

11-28-22 RH. Troys crew is fixing pip placed due to trench filling with water. The pipe was moved due to the water.

Comments: