

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20224162  
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                | Inspector: | Outcome: | Date:                      |
|--------------------------------------------|------------|----------|----------------------------|
| <b>Storm Sewer Construction Inspection</b> | Eric Sharp | Partial  | Tuesday, November 29, 2022 |

Informational:

1 Misc

Adam's crew began construction on line 1800. Cut a doghouse into existing box 801 and ran 5 sticks of 18" HDPE pipe out. Poured collar on pipe going into box 801. 11/14/22 ES

Adam's crew began construction on line 1600. Set flared end section and began working towards box 1601. 11/16/22 ES

Adam's crew put in 10 sticks of pipe on 11/16/22 and another 2 sticks today. 11/18/22 ES

11-28-22 RH. Crew continued to place stick of pipe for Line 1600 to 1602. Correct bedding was placed.

**Comments:**