

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20222242  
Address: 530 NE TOWN CENTRE DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                       | Inspector: | Outcome: | Date:                      |
|-----------------------------------|------------|----------|----------------------------|
| <b>Pavement-Curb Construction</b> | Adam Nacke | Partial  | Tuesday, November 29, 2022 |

Corrective Action Required:

|   |                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|---|--------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Miscellaneous Correction | <p>11-29-22 AN contractor is putting curbs down without a proof roll after a rain of 1".</p> <p>I don't think that the base is in the best condition to put cubs down and needs to dry out more. Josh Wilson/ owner of the property said he will send a email stating that he is taking full responsibility for putting the curbs down even though the city recommended not to put them down at this time</p> <p>11-29-22 AN. Curbs also need to be cover with blankets at least 3 to 7 days</p> <p>11-29-22 AN 5pm most of the curbs are down and crew is finishing up putting the blankets down to protect the curbs</p> |
|---|--------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

Comments: