

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20222245
Address: 1430 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---------------------------------|--------------|----------|---------------------------------|
| Sewer Service Inspection | John Jackson | Partial | Wednesday, November 30, 2022 |

Informational:
1 Misc 11/29/22 Tuesday JMJ
Contractor installed approximately 150' of 4" SDR-26 sanitary pipe.
Contractor did not backfill do to the wetness of soil.

Informational:
2 Misc 11/30/22 Wednesday
Contractor working on the installation of grease trap.

Comments: