

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220956
Address: 520 NE TOWN CENTRE DR, Unit:A, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Detention Basin	Adam Nacke	Failed	Wednesday, November 30, 2022

Informational:

1	Misc	8-8-22 AN crew is digging out the detention basin 8-11-22 AN crew is still working on grading the basin 8-12-22 AN crew is continuing to grade the basin 9-28-22 AN basin is completed but they did not install a skimmer. When job is completed we will need as graded and as built for all the structures
---	------	--

Corrective Action Required:

2	Miscellaneous Correction	11-30-22 AN. Detention basin is not draining properly and is holding water. Water needs to drain 100% in 48hours
---	-----------------------------	---

Comments: