

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20204934  
Address: 1442 NE DOUGLAS ST, LEES SUMMIT, MO 640861444 NE DOUGLAS ST, LEES SUMMIT, MO  
640861446 NE DOUGLAS ST, LEES SUMMIT, MO 640861440 NE DOUGLAS ST, LEES  
SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	John Jackson	Partial	Thursday, December 01, 2022

Informational:  
1 Misc

11/10/22 Thursday JMJ ( Star Development )  
After LS Water came out to tap water main for 1" irrigation & 2" domestic service lines and found that there was not enough distance from water joint to installed.  
LS Water Director has approved a installation of fire hydrant and tap the 2" domestic off the newly installed pipe. The new addition has been uploaded to City View.

12/01/22 Thursday JMJ ( Star Development )  
Contractor began installation of hydrant that is required by the city. This will allow a tapping point for the domestic and irrigation water main as-per the City of Lee's Summit. This change will be reflected on the as built.

**Comments:**