

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20222242
Address: 530 NE TOWN CENTRE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Adam Nacke	Partial	Thursday, December 01, 2022

Corrective Action Required:

1	Miscellaneous Correction	<p>11-29-22 AN contractor is putting curbs down without a proof roll after a rain of 1".</p> <p>I don't think that the base is in the best condition to put cubs down and needs to dry out more. Josh Wilson/ owner of the property said he will send a email stating that he is taking full responsibility for putting the curbs down even though the city recommended not to put them down at this time</p> <p>11-29-22 AN. Curbs also need to be cover with blankets at least 3 to 7 days</p> <p>11-29-22 AN 5pm most of the curbs are down and crew is finishing up putting the blankets down to protect the curbs</p> <p>12-1-22 AN crew formed up the radius of the curbs</p>
---	--------------------------	---

Comments: