

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20204934

Address: 1442 NE DOUGLAS ST, LEES SUMMIT, MO 640861444 NE DOUGLAS ST, LEES SUMMIT, MO  
640861446 NE DOUGLAS ST, LEES SUMMIT, MO 640861440 NE DOUGLAS ST, LEES  
SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	John Jackson	Partial	Friday, December 02, 2022

Informational:

1 Misc

04/05/22 Tuesday

Inspection at site will be cover the connection to the sanitary main, proof rolls of parking lot, asphalt, signs, stripping & vegetation. I will check on project for updates for scheduling of inspection.

Informational:

2 Misc

5-12-22 AN no work being done

Informational:

3 Misc

5-16-22 AN no work being done.. there is crew working on a retaining wall

Informational:

4 Misc

5-17-22 AN just working on retaining wall

5-18-22 AN crew still working on retaining wall / crew was pumping water

Informational:

5 Misc

09/16/22 Friday JMJ

Contractor failed to contact inspector for pours for sidewalks, curbs and, dumpster area. No proof roll was performed at site.

Informational:

6 Misc

12/02/22 Friday

Talked with site supervisor about what could be done to possibly stabilize subgrade. Inclement weather has adverse effected job site in some area.

**Comments:**