

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20225181
Address: 1121 SW HOOK RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Ryan Heckman	Partial	Friday, December 02, 2022

Informational:

1 Misc

12-1-22 RH. Curbs are being formed up. Ground is still under 32 degrees so they are not pouring until temp is higher.

12-2-22 RH. Forms were covered and concrete was going to be placed today.

Comments: