## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #:PRRES20215799Address:1509 SW 27TH ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Friday, December 02, 2022
Corrective Action Required:			
1 Misc	-address overnotched hips, more than 25% -provide stud shoe at stud bored for data tube great room fireplace -fireblock ceiling furred down soffit line at master bath vanity seal gaps -CS-PF portal bracing at breakfast windows per plans -fireblock vertical to horizontal furred down soffit ends -fireblock fireplace lid at basement den/ bed 3 -nail exterior sheathing for CS-PF master bed windows per IRC R602.10.6.4		

**Comments:**