

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20221592  
Address: 230 SW MAIN ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	John Jackson	Passed	Wednesday, November 30, 2022

Informational:

1	Misc	11/10/22 Thursday JMJ ( Bair Construction ) Contractor are installing approximately 65' of 6" sanitary main with 3 clean-out, wyes, and bends. The last clean-out to the south wil leads to a grease trap tank that will be inspected by Codes. 11/29/22 Tuesday ( Bair Construction ) Contractor installed one stick pipe and 45 deg bend today. Contractor has located existing main it (which was lined) as per Water Dept. I was instructed to inform contractor to use the max adapters. 11/30/22 Wednesday ( Bair Construction ) Contractor made the tie-in to the 8" existing sanitary main with a 8"X6" wye and two 8" max adapter see picture from today.
---	------	---

Informational:

2	Misc	GREASE INTERCEPTOR REAR OF BLDG RESTROOMS NORTHWEST CORNER OF BLDG
---	------	---

Informational:

3	Misc	12/02/22 Friday JMJ ( Bair Construction-Site Supervisor Lafe )
---	------	--

**Comments:**