

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20225181
Address: 1121 SW HOOK RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Grading/Excavation/Fill Inspection	Ryan Heckman	Partial	Friday, December 02, 2022

Informational:

1 Misc

11-4-22 RH. Site grading has started by removing vegetation before starting to fill for the parking lot.

11-7-22 RH. Site continues to be graded for parking lot.

11-8-22 RH. Site continues to be cut down to grade and filled in certain areas. Contractor plans to finish grading today.

11-9-22 RH. Grading was completed and contractor started placing the Geogrid and aggregate.

12-1-22 RH. Contractor started building up detention basin.

12-2-22 RH. Contractor has almost cut detention basin to grade. Contractor also modified inlet to flow into detention basin on the higher side due to pipe interfering with building up the wall of the detention basin.

Comments: