

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20222245
Address: 1430 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Stabilized Subgrade	John Jackson	Partial	Saturday, December 03, 2022

Informational:

1 Misc

12/03/22 Saturday JMJ (Complete Excavation)

Observing that the contractor removes soil that has been adversely effected by the inclement seasonal weather and replace with materials that can maintain a quality subgrade. Contractor is using shot rock and AB3/MODOT 5 to obtain a stable ground to possibly pour concrete and lay asphalt throughout the project. City inspector and the third party Alpha & Omega testing will witness a proof roll at some future date. See photos of stabilization efforts on this date in Documents and Images.

Comments: