

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20225403
Address: 1025 SW REDBUCK CIR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Residential	Shawn Hoffman	Failed	Monday, December 05, 2022

Corrective Action Required:

1	Miscellaneous Correction	Inspection denied No footing inspection on file No further inspections until footing inspection provided
---	--------------------------	--

Comments: