

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20204934
Address: 1442 NE DOUGLAS ST, LEES SUMMIT, MO 640861444 NE DOUGLAS ST, LEES SUMMIT, MO
640861446 NE DOUGLAS ST, LEES SUMMIT, MO 640861440 NE DOUGLAS ST, LEES
SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	John Jackson	Partial	Tuesday, December 06, 2022

Informational:

1 Misc

11/10/22 Thursday JMJ (Star Development)

After LS Water came out to tap water main for 1" irrigation & 2" domestic service lines and found that there was not enough distance from water joint to installed.

LS Water Director has approved a installation of fire hydrant and tap the 2" domestic off the newly installed pipe. The new addition has been uploaded to City View.

12/01/22 Thursday JMJ (Star Development)

Contractor began installation of hydrant that is required by the city. This will allow a tapping point for the domestic and irrigation water main as-per the City of Lee's Summit. This change will be reflected on the as built.

12/05/22 Monday JMJ (Star Development)

The contractor are trying to get a two taps on the newly installed water line hydrant (irrigation & domestic). Contractor can not find a 1" tap for the irrigation.

12/06/22 Tuesday JMJ (Star Development)

The City of Lee's Summit tap the 1" for irrigation and 2" for domestic water. Contractor installed meter assembly for the irrigation and domestic as well as the copper lines leading to the meter. The newly installed existing copper

main running from the building were connect.

Comments: