

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213806
Address: 3809 SW MARYVILLE PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Ryan Heckman	Passed	Thursday, December 08, 2022

Informational:

1 Misc

12-1-22 RH. Driveway is formed up and aggregate is placed and compacted. Contractor will need to blanket concrete after pour. Approved to pour.

12-8-22 RH. Driveway passes ADA and LS specification.

Comments: