CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20215475Address:3069 NW THOREAU LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspectio	on:	Inspector:	Outcome:	Date:
Drivewa	y Inspection	Ryan Heckman	Passed	Thursday, December 08, 2022
Informational:				
1	Misc	11-29-22 RH. Driveway was wider than 36' and mud needed to be removed and aggregate placed back in and compacted.		
		12-1-22 RH. Driveway was adjusted to meet LS requirements. Forms were placed and aggregate was placed and compacted. Approved to pour once temperature is suitable.		
		12-8-22 RH. Driveway meets LS specification.		

Comments: