

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20212128
Address: 150 NW OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Engineering	Eric Sharp	Passed	Thursday, December 08, 2022

Corrective Action Required:

1 Misc

OK with TCO, with areas below needing addressed:

1. Vegetation needs fully established(landscapers working currently).
2. Erosion control measures should be maintained until vegetation is established.
3. Storm inlet lid on south side of building will need cleared off once vegetation is established and line might need cleaned depending on sediment build up.

6/7/22 ES

None of the above mentioned items have been completed. 10/27/22 ES
12-8-22 AN all items have been completed

Comments: