

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20222626  
Address: 2225 NW KILLARNEY LN, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Shawn Hoffman	Failed	Friday, December 09, 2022

Corrective Action Required:

- |   |                          |  |
|---|--------------------------|--|
| 1 | Miscellaneous Correction | <ul style="list-style-type: none"><li>- Anchor bolts to be in middle 1/3 of plate</li><li>- Strap top plate, short overlap, garage entry wall near I-beam</li><li>- Solid block sheeting breaks double garage gable</li><li>- Missing rafter hanger at pocket office</li><li>- Short studs under sil window master closet</li><li>- PFH required at corner of master bedroom</li><li>- Fb gaps in solid block of chase at top in dining room</li><li>- Security blocking at main floor sliding door</li><li>- Fb penetration top plate wall at stairs main floor</li><li>- Fb gaps in solid blocking of mechanical chase at entry wall</li><li>- Security blocking at basement door</li><li>- Fb return air basement bedroom 2</li><li>- Provide Egress windows</li><li>- No deck built yet</li><li>- Fb basement vertical every 10' blocking there but need to foam gaps and foundation wall fur out</li><li>- Gas line bonding to be on supply side before the first CSST usage.</li></ul> |
|---|--------------------------|--|

Comments:

