

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20224091

Address: 540 NE TOWN CENTRE DR, LEES SUMMIT, MO 64064
520 NE TOWN CENTRE DR, LEES SUMMIT, MO
64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Adam Nacke	Partial	Monday, December 12, 2022

Informational:

1	Misc	9-26-22 AN. Wait for plans to be approved for the sewer extension and possibly redo part of the sewer main to get more flow 11-9-22 AN. Crew has Ben working on redoing the sewer line changes and extension 11-14-22 AN. Crew is not working 11-21-22 AN. Crew is starting to install the rebar for the sewer encasement in the roadway 11-22-22 AN. Crew still installing rebar for encasement of sewer main in road 11-29-22 AN concrete encasement is completed under the road of 120'. Still need the 50' encasement 12-6-22 AN spoke with city engineer about sanitary between station 6 - 7 and it does need the 50' encasement because it sits on top of the storm pipe 12-12-22 AN. If the sanitary is not encased we will not be able to issue a TCO
---	------	---

Comments: