

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20216366  
Address: 3635 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643691 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643695 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643635 NE AKIN DR, Unit:A, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Backflow Preventer and Vault</b>	Khanh Nguyen	Passed	Wednesday, December 14, 2022

Informational:  
1 Misc 4-20-22 AN holthouse started to locate the waterline that will go into the backflow fault.

Informational:  
2 Misc 4-21-22 AN Holthouse is tied into the waterline that came under the road and added a stick of pipe that will go into the vault.

Informational:  
3 Misc 4-29-22 AN the back flow vault and back flow is installed . They still need to install a way for it to drain and put steps in the vault .

Informational:  
4 Misc 5-26-22 AN hothouse is starting to work on the backflow and meter pits again

Informational:  
5 Misc 5-31-22 AN. All three meters, meter pits ,three backflow and pits are complete.

Informational:  
6 Miscellaneous Correction 6-1-22 AN fire line vault still need the sump pump and stairs installed  
6-9-22 AN still need to install the stairs and sump pump  
10-4-22 AN holthouse was installing the sump and steps in the vault. Did not have a key to the door to verify

..

**Comments:**