



---

**PUBLIC WORKS ENGINEERING DIVISION**

**Inspection Summary**

---

Permit #:PRPW20224605, Public Works Right of Way Permit  
Address: 115 SW 3RD ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit Inspection</b>	Matt Munger	Partial	Wednesday, December 14, 2022

**Corrective Action Required**

1	Misc	Site Visit - Crews are actively working, they are still at 500 SW 3rd street. The worker onsite said they were having an issue with the existing soil caving in so they have had to put in flow-fill without pipe to help with that. He stated they are back in thicker clay which should help with that issue.
---	------	---

**Comments:**