

December 9, 2022

IQ Home Builders Attn: Brett Shelton

Re: Lot 120, Summit View Farms, 3204 SW Saddlebred Ter., Lee's Summit, MO – Inspection Letter

Vista Structural Engineering, LLC was asked to address the following rough-in inspection items for the project located at above referenced address. Please see attached plan mark-up for locations of inspection items on pg. 2 and joist condition sketches on pg. 3. Please see the following responses:

1) Inspection comment: Address holes drilled in joists closer than 2" at garage entry for penetration – Area A per plan mark-up on pg. 2.

Vista Structural's response: Two $\frac{3}{7}$ " dia. holes are drilled 1" apart w/ 5 $\frac{1}{2}$ " from top of hole to top of joist. The joist span in the garage entry is 5'-0" to 6'-8" and the available depth above the top of drilled holes is sufficient (5 $\frac{1}{2}$ "). Therefore, we recommend approval of the current framing without repair. See attached calculation on pg. 5.

Inspection comment: Address over notched double floor joist above great room near windows – Joist condition 1 per plan mark-up on pg. 2.

Vista Structural's response: 3"x5 ½" notch occurs at top of joist 12" away from bearing point/wall. We recommend approval of the current framing without repair. See attached calculation on pg. 4.

3) Inspection comment: Address double joists above great room near stairs hole drilled greater than 3" – Area C per plan mark-up on pg. 2.

Vista Structural's response: Two ¾" dia. holes are drilled 1" apart w/ 3 ½" from top of hole to top of joist and 5 ¼" away from bearing point/wall. We recommend approval of the current framing without repair. See attached calculation on pg. 4.

4) Inspection comment: Address holes drilled closer than 2" in floor joist above great room near stairs – Area D per plan mark-up on pg. 2.


Vista Structural's response: One 3 ¾" dia. is drilled w/ 3 ¾" from top of hole to top of joist and 22" away from bearing point/wall. <u>GC to install Simpson MSTC52 strap to underside of double joist w/ (62) 10d</u> <u>centered on drilled hole.</u>

Our firm appreciates the opportunity to serve you. If you have any questions or if you need anything further, please feel free to contact us.


Sincerely,


Vista Structural Engineering, LLC Dennis Heier, P.E.

VISTA STRUCTURAL ENGINEERING, LLC 14718 NW DELIA STREET PORTLAND, OREGON 97229




PHONE: 971.645.0901 VISTASTRUCTURAL.COM







JOIST CONDITION 1:



JOIST CONDITION 2:



JOIST CONDITION 3:







SVF120 LOT

FLOOR							
Member Name	Results	Current Solution	Comments				
JOIST CONDITION AREA A	Passed	1 piece(s) 2 x 6 DF No.2 @ 16" OC					
JOIST CONDITION 1	Passed	2 piece(s) 2 x 10 DF No.2 @ 16" OC					
JOIST CONDITION 2	Passed	2 piece(s) 2 x 10 DF No.2 @ 16" OC					
JOIST CONDITION 3	Passed	2 piece(s) 2 x 10 DF No.2 @ 16" OC					

Job Notes




12/9/2022 10:52:27 PM UTC ForteWEB v3.4 File Name: SVF120 LOT



FLOOR, JOIST CONDITION AREA A 1 piece(s) 2 x 6 DF No.2 @ 16" OC

PASSED

Overall Length: 7' 3"



All locations are measured from the outside face of left support (or left cantilever end). All dimensions are horizontal.

Design Results	Actual @ Location	Allowed	Result	LDF	Load: Combination (Pattern)
Member Reaction (lbs)	327 @ 2 1/2"	1875 (2.00")	Passed (17%)		1.0 D + 1.0 L (All Spans)
Shear (lbs)	268 @ 9"	990	Passed (27%)	1.00	1.0 D + 1.0 L (All Spans)
Moment (Ft-lbs)	545 @ 3' 7 1/2"	848	Passed (64%)	1.00	1.0 D + 1.0 L (All Spans)
Live Load Defl. (in)	0.079 @ 3' 7 1/2"	0.228	Passed (L/999+)		1.0 D + 1.0 L (All Spans)
Total Load Defl. (in)	0.138 @ 3' 7 1/2"	0.342	Passed (L/596)		1.0 D + 1.0 L (All Spans)
TJ-Pro [™] Rating	N/A	N/A	N/A		N/A

System : Floor Member Type : Joist Building Use : Residential Building Code : IBC 2018 Design Methodology : ASD

• Deflection criteria: LL (L/360) and TL (L/240).

• A 15% increase in the moment capacity has been added to account for repetitive member usage.

Applicable calculations are based on NDS.

• No composite action between deck and joist was considered in analysis.

	Bearing Length			Loads	to Supports		
Supports	Total	Available	Required	Dead	Floor Live	Factored	Accessories
1 - Stud wall - DF	3.50"	2.00"	1.50"	145	193	338	1 1/2" Rim Board
2 - Stud wall - DF	3.50"	3.50"	1.50"	145	193	338	Blocking

• Rim Board is assumed to carry all loads applied directly above it, bypassing the member being designed.

• Blocking Panels are assumed to carry no loads applied directly above them and the full load is applied to the member being designed.

Bracing Intervals	Comments
Continuous	
Continuous	
	Continuous

			Dead	Floor Live	
Vertical Load	Location (Side)	Spacing	(0.90)	(1.00)	Comments
1 - Uniform (PSF)	0 to 7' 3"	16"	30.0	40.0	FLOOR

Weyerhaeuser Notes

Weyerhaeuser warrants that the sizing of its products will be in accordance with Weyerhaeuser product design criteria and published design values. Weyerhaeuser expressly disclaims any other warranties related to the software. Use of this software is not intended to circumvent the need for a design professional as determined by the authority having jurisdiction. The designer of record, builder or framer is responsible to assure that this calculation is compatible with the overall project. Accessories (Rim Board, Blocking Panels and Squash Blocks) are not designed by this software. Products manufactured at Weyerhaeuser facilities are third-party certified to sustainable forestry standards. Weyerhaeuser Engineered Lumber Products have been evaluated by ICC-ES under evaluation reports ESR-1153 and ESR-1387 and/or tested in accordance with applicable ASTM standards. For current code evaluation reports, Weyerhaeuser product literature and installation details refer to www.weyerhaeuser.com/woodproducts/document-library.

The product application, input design loads, dimensions and support information have been provided by ForteWEB Software Operator

ForteWEB Software Operator
Dennis Nguyen
Vista Structural Engineering LLC
(503) 515-1124
dn@vistastructural.com


Job Notes





FLOOR, JOIST CONDITION 1 2 piece(s) 2 x 10 DF No.2 @ 16" OC

Overall Length: 15' 7"



All locations are measured from the outside face of left support (or left cantilever end). All dimensions are horizontal.

Design Results	Actual @ Location	Allowed	Result	LDF	Load: Combination (Pattern)
Member Reaction (lbs)	716 @ 2 1/2"	3750 (2.00")	Passed (19%)		1.0 D + 1.0 L (All Spans)
Shear (lbs)	628 @ 1' 3/4"	3330	Passed (19%)	1.00	1.0 D + 1.0 L (All Spans)
Moment (Ft-lbs)	2684 @ 7' 9 1/2"	4059	Passed (66%)	1.00	1.0 D + 1.0 L (All Spans)
Live Load Defl. (in)	0.201 @ 7' 9 7/16"	0.506	Passed (L/907)		1.0 D + 1.0 L (All Spans)
Total Load Defl. (in)	0.351 @ 7' 9 7/16"	0.758	Passed (L/519)		1.0 D + 1.0 L (All Spans)
TJ-Pro [™] Rating	N/A	N/A	N/A		N/A

System : Floor Member Type : Joist Building Use : Residential Building Code : IBC 2018 Design Methodology : ASD

PASSED

• Deflection criteria: LL (L/360) and TL (L/240).

Allowed moment does not reflect the adjustment for the beam stability factor.

• A 15% increase in the moment capacity has been added to account for repetitive member usage.

Applicable calculations are based on NDS.

· No composite action between deck and joist was considered in analysis.

	Bearing Length			Loads	to Supports		
Supports	Total	Available	Required	Dead	Floor Live	Factored	Accessories
1 - Stud wall - DF	3.50"	2.00"	1.50"	312	416	727	1 1/2" Rim Board
2 - Stud wall - DF	3.50"	2.00"	1.50"	312	416	727	1 1/2" Rim Board

• Rim Board is assumed to carry all loads applied directly above it, bypassing the member being designed.

Lateral Bracing	Bracing Intervals	Comments				
Top Edge (Lu)	14' 9" o/c					
Bottom Edge (Lu)	15' 4" o/c					
Maximum allowable bracing intervals based on applied load						

Maximum allowable bracing intervals based on applied load.

			Dead	Floor Live	
Vertical Load	Location (Side)	Spacing	(0.90)	(1.00)	Comments
1 - Uniform (PSF)	0 to 15' 7"	16"	30.0	40.0	FLOOR

	Shear (lbs)			Moment (Ft-Ibs)			Deflection (in)		
Location Analysis	Actual	Allowed	LDF	Actual	Allowed	LDF	Live Load	Total	Comments
1 - 1'	634	3330	1.00	531	4059	1.00	0.033	0.058	

Weyerhaeuser Notes

Weyerhaeuser warrants that the sizing of its products will be in accordance with Weyerhaeuser product design criteria and published design values. Weyerhaeuser expressly disclaims any other warranties related to the software. Use of this software is not intended to circumvent the need for a design professional as determined by the authority having jurisdiction. The designer of record, builder or framer is responsible to assure that this calculation is compatible with the overall project. Accessories (Rim Board, Blocking Panels and Squash Blocks) are not designed by this software. Products manufactured at Weyerhaeuser facilities are third-party certified to sustainable forestry standards. Weyerhaeuser Engineered Lumber Products have been evaluated by ICC-ES under evaluation reports ESR-1153 and ESR-1387 and/or tested in accordance with applicable ASTM standards. For current code evaluation reports, Weyerhaeuser product literature and installation details refer to www.weyerhaeuser.com/woodproducts/document-library.

The product application, input design loads, dimensions and support information have been provided by ForteWEB Software Operator


ForteWEB Software Operator Dennis Nguyen Vista Structural Engineering LLC (503) 515-1124 dn@vistastructural.com Job Notes



12/9/2022 10:52:27 PM UTC ForteWEB v3.4, Engine: V8.2.2.122, Data: V8.1.3.0 File Name: SVF120 LOT Page 3 / 5



FLOOR, JOIST CONDITION 2 2 piece(s) 2 x 10 DF No.2 @ 16" OC



All locations are measured from the outside face of left support (or left cantilever end). All dimensions are horizontal.

Design Results	Actual @ Location	Allowed	Result	LDF	Load: Combination (Pattern)
Member Reaction (lbs)	716 @ 2 1/2"	3750 (2.00")	Passed (19%)		1.0 D + 1.0 L (All Spans)
Shear (lbs)	628 @ 1' 3/4"	3330	Passed (19%)	1.00	1.0 D + 1.0 L (All Spans)
Moment (Ft-lbs)	2684 @ 7' 9 1/2"	4059	Passed (66%)	1.00	1.0 D + 1.0 L (All Spans)
Live Load Defl. (in)	0.201 @ 7' 9 1/2"	0.506	Passed (L/907)		1.0 D + 1.0 L (All Spans)
Total Load Defl. (in)	0.351 @ 7' 9 1/2"	0.758	Passed (L/519)		1.0 D + 1.0 L (All Spans)
TJ-Pro [™] Rating	N/A	N/A	N/A		N/A

System : Floor Member Type : Joist Building Use : Residential Building Code : IBC 2018 Design Methodology : ASD

PASSED

• Deflection criteria: LL (L/360) and TL (L/240).

Allowed moment does not reflect the adjustment for the beam stability factor.

• A 15% increase in the moment capacity has been added to account for repetitive member usage.

Applicable calculations are based on NDS.

· No composite action between deck and joist was considered in analysis.

	Bearing Length			Loads	to Supports		
Supports	Total	Available	Required	Dead	Floor Live	Factored	Accessories
1 - Stud wall - DF	3.50"	2.00"	1.50"	312	416	727	1 1/2" Rim Board
2 - Stud wall - DF	3.50"	2.00"	1.50"	312	416	727	1 1/2" Rim Board

• Rim Board is assumed to carry all loads applied directly above it, bypassing the member being designed.

Lateral Bracing	Bracing Intervals	Comments						
Top Edge (Lu)	14' 9" o/c							
Bottom Edge (Lu)	15' 4" o/c							
Maximum allowable bracing intervals based on applied load								

Maximum allowable bracing intervals based on applied load.

			Dead	Floor Live	
Vertical Load	Location (Side)	Spacing	(0.90)	(1.00)	Comments
1 - Uniform (PSF)	0 to 15' 7"	16"	30.0	40.0	FLOOR

	Shear (lbs)			Moment (Ft-Ibs)			Deflection (in)		
Location Analysis	Actual	Allowed	LDF	Actual	Allowed	LDF	Live Load	Total	Comments
1 - 5 1/4"	686	3330	1.00	160	4059	1.00	0.010	0.017	

Weyerhaeuser Notes

Weyerhaeuser warrants that the sizing of its products will be in accordance with Weyerhaeuser product design criteria and published design values. Weyerhaeuser expressly disclaims any other warranties related to the software. Use of this software is not intended to circumvent the need for a design professional as determined by the authority having jurisdiction. The designer of record, builder or framer is responsible to assure that this calculation is compatible with the overall project. Accessories (Rim Board, Blocking Panels and Squash Blocks) are not designed by this software. Products manufactured at Weyerhaeuser facilities are third-party certified to sustainable forestry standards. Weyerhaeuser Engineered Lumber Products have been evaluated by ICC-ES under evaluation reports ESR-1153 and ESR-1387 and/or tested in accordance with applicable ASTM standards. For current code evaluation reports, Weyerhaeuser product literature and installation details refer to www.weyerhaeuser.com/woodproducts/document-library.

The product application, input design loads, dimensions and support information have been provided by ForteWEB Software Operator


ForteWEB Software Operator Dennis Nguyen Vista Structural Engineering LLC (503) 515-1124 dn@vistastructural.com Job Notes





FLOOR, JOIST CONDITION 3 2 piece(s) 2 x 10 DF No.2 @ 16" OC

Overall Length: 15' 7"



All locations are measured from the outside face of left support (or left cantilever end). All dimensions are horizontal.

Design Results	Actual @ Location	Allowed	Result	LDF	Load: Combination (Pattern)
Member Reaction (lbs)	716 @ 2 1/2"	3750 (2.00")	Passed (19%)		1.0 D + 1.0 L (All Spans)
Shear (lbs)	628 @ 1' 3/4"	3330	Passed (19%)	1.00	1.0 D + 1.0 L (All Spans)
Moment (Ft-lbs)	2684 @ 7' 9 1/2"	4059	Passed (66%)	1.00	1.0 D + 1.0 L (All Spans)
Live Load Defl. (in)	0.201 @ 7' 9 1/2"	0.506	Passed (L/907)		1.0 D + 1.0 L (All Spans)
Total Load Defl. (in)	0.351 @ 7' 9 1/2"	0.758	Passed (L/519)		1.0 D + 1.0 L (All Spans)
TJ-Pro [™] Rating	N/A	N/A	N/A		N/A

System : Floor Member Type : Joist Building Use : Residential Building Code : IBC 2018 Design Methodology : ASD

PASSED

• Deflection criteria: LL (L/360) and TL (L/240).

Allowed moment does not reflect the adjustment for the beam stability factor.

• A 15% increase in the moment capacity has been added to account for repetitive member usage.

Applicable calculations are based on NDS.

· No composite action between deck and joist was considered in analysis.

	Bearing Length			Loads	to Supports		
Supports	Total	Available	Required	Dead	Floor Live	Factored	Accessories
1 - Stud wall - DF	3.50"	2.00"	1.50"	312	416	727	1 1/2" Rim Board
2 - Stud wall - DF	3.50"	2.00"	1.50"	312	416	727	1 1/2" Rim Board

• Rim Board is assumed to carry all loads applied directly above it, bypassing the member being designed.

Lateral Bracing	Bracing Intervals	Comments						
Top Edge (Lu)	14' 9" o/c							
Bottom Edge (Lu)	15' 4" o/c							
Maximum allowable bracing intervals based on applied load								

Maximum allowable bracing intervals based on applied load.

			Dead	Floor Live	
Vertical Load	Location (Side)	Spacing	(0.90)	(1.00)	Comments
1 - Uniform (PSF)	0 to 15' 7"	16"	30.0	40.0	FLOOR

	Shear (lbs)			Moment (Ft-Ibs)			Deflection (in)		
Location Analysis	Actual	Allowed	LDF	Actual	Allowed	LDF	Live Load	Total	Comments
1 - 1' 10"	556	3330	1.00	1027	4059	1.00	0.067	0.118	

Weyerhaeuser Notes

Weyerhaeuser warrants that the sizing of its products will be in accordance with Weyerhaeuser product design criteria and published design values. Weyerhaeuser expressly disclaims any other warranties related to the software. Use of this software is not intended to circumvent the need for a design professional as determined by the authority having jurisdiction. The designer of record, builder or framer is responsible to assure that this calculation is compatible with the overall project. Accessories (Rim Board, Blocking Panels and Squash Blocks) are not designed by this software. Products manufactured at Weyerhaeuser facilities are third-party certified to sustainable forestry standards. Weyerhaeuser Engineered Lumber Products have been evaluated by ICC-ES under evaluation reports ESR-1153 and ESR-1387 and/or tested in accordance with applicable ASTM standards. For current code evaluation reports, Weyerhaeuser product literature and installation details refer to www.weyerhaeuser.com/woodproducts/document-library.

The product application, input design loads, dimensions and support information have been provided by ForteWEB Software Operator

ForteWEB Software Operator Dennis Nguyen Vista Structural Engineering LLC (503) 515-1124 dn@vistastructural.com Job Notes

