

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225303
Address: 901 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sewer Service Inspection	John Jackson	Passed	Thursday, December 15, 2022

Informational:

1 Misc

On Wednesday, 12-14-2022 She Diggs It began placement of the Sanitary Sewer. Contractor had Man Hole cored the installed hub for sewer connection and then began placement of 4" sewer and backfilled.

On Thursday, 12-15-2022. She Diggs It resumed and finished sanitary sewer installation for building and backfilled.

Comments: