

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20222245
Address: 1430 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	John Jackson	Partial	Friday, December 16, 2022

Informational:

1 Misc

12/05/22 Monday JMJ

Contractor still searching for 1" tap off the main, 1" water main was laid last week to building.

12/14/22 Wednesday JMJ

Contractor installing hydrant that was required by the City of Lee's Summit so, domestic and irrigation taps can be made.

12/15/22 Thursday JMJ

Contractor installed 6" water line & hydrant with back blocks behind 90 deg bend & hydrant schedule to be poured later today.

12/16/22 Friday JMJ

Contractor continued work on completing the installed of 6" water line and hydrant.

Comments: