

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220590
Address: 520 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Robb Popp	Failed	Friday, December 16, 2022

Corrective Action Required:

1	Miscellaneous Correction	-Protect all dwv within 1.25" to face of framing min 2" above plates -Provide midpoint strap at 2" and smaller dwv -Missing H2.5s at back electrical area -Provide H2.5s for both plies of double trusses -Provide truss plans for inspection -Provide anchor bolts within 12" of plate breaks at dining- 2 locations -Address top plates overlapped less than 48" at dining -Solid block and nail horizontal sheathing seams -Nail exterior corner studs at dining -Land mc near mechanical area and restrooms
---	--------------------------	--

Comments: