

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20222619
Address: 2221 NW KILLARNEY LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Friday, December 16, 2022

Corrective Action Required:

1	Misc	<ul style="list-style-type: none">-address rafters landing on multiple blocks (provide engineering for fix)-repair broken bath vent above powder room-missing joist hangers above powder room-missing hangers on joists above pantry (resting on non load bearing walls)-missing hangers on joists above prep kitchen(resting on non load bearing wall)-missing joist hangers above laundry(landing on non load bearing walls-missing nails in hangers above master bed-seal top plate penetrations at master bed entry-nail exterior cs-pf-complete plumbing above bed 5-fire block bed 5 closet walls and dead space into furr down-closet provide support for furr down ceiling joist to floor joists above-fireblock dead space in basement bath to ceiling space-provide minimum 10psi at gas gauge for test-fire block flex room walls into ceiling space-seal penetrations in R/a joist space at bed 4 entry-seal penetrations in 10' vertical to horizontal fire-blocking(ensure 10' spacing)-fireblock dead space and walls at joint bath in basement to ceiling space-address over notched floor joist above bed 3
---	------	--

-midway strap all dwv 2" or less in stud bays

Comments: