

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210263

Address: 1801 NW OBRIEN RD, LEES SUMMIT, MO 64081520 NW HOPE LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Eric Sharp	Passed	Monday, December 19, 2022

Informational:

1 Misc

Curbs had been removed along Hope Ln. 9/1/22

Curbs installed along Hope Ln and in front of Apartments. I was not present for curb install, only after curbs were installed was I made aware. 9/7/22 ES

Only small sections of curbs left or cut out for utility access remain. 9/16/22 ES

Met with Dakota from True plane concrete about ADA ramp/curbs at NW corner of Moore and Hope Ln. They need to rip out a small section of curbing to get ADA compliant for ramp that will cross Moore. 9/28/22 ES

True Plane concrete poured curbs at NW Corner of Moore and Hope lane. Sidewalk was still framed up to pour. 9/29/22am ES..

Comments: