

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20220590  
Address: 520 NW CHIPMAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>In-wall Inspection</b>	Robb Popp	Failed	Tuesday, December 20, 2022

Corrective Action Required:

1	Miscellaneous Correction	-Protect all dwv within 1.25" to face of framing min 2" above plates -Provide midpoint strap at 2" and smaller dwv -Missing H2.5s at back electrical area -Provide H2.5s for both plies of double trusses -Provide truss plans for inspection -Provide anchor bolts within 12" of plate breaks at dining- 2 locations -Address top plates overlapped less than 48" at dining -Solid block and nail horizontal sheathing seams -Nail exterior corner studs at dining -Land mc near mechanical area and restrooms
---	--------------------------	--

**Comments:**