CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20203248

Address: 3201 NW PARAGON PKWY, LEES SUMMIT, MO 640813275 NW PARAGON PKWY, LEES SUMMIT,

MO 640813271 NW PARAGON PKWY, LEES SUMMIT, MO 640813150 NW PARAGON PKWY, LEES SUMMIT, MO 640811195 NW VIEW HIGH DR, LEES SUMMIT, MO 640813350

NW PARAGON PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Storm Sewer Construction John Jackson Partial Tuesday, December

Inspection 20, 2022

Informational:

1 Misc 12/15/22 Thursday JMJ (Pro Design)

Contractor began working on the storm Southeast of the fields on Monday

12/12/22. Construction of storm line began at the outlet.

Approximately 160' of 42" RCP, was installed.

Contractor plans to install 36" HDPE corrugated pipe that connected directed

towards the East.

12/16/22 Friday JMJ (Pro Design)

Contractor installed base for storm box 2101 yesterday and approximately 125' of 36" HDPE corrugated pipe to base of storm box 2102 (yesterday & today). Contractor plans to continue on and install approximately 60' of 30" HDPE corrugated pipe to and install base of storm box 2103. Contractor has ordered concrete for collars for 2 PM today for storm boxes and partially back

excavation.

Contractor was unable to install storm box 2103 due to the obstacles of other service lines and junction boxes. Contractor did pour the invert for 2102.

12/19/22 Monday JMJ (Pro Design)

Contractor was able to go under encase sanitary line and continue installing

30" HDPE corrugated pipe to storm box 2103.
12/20/22 Tuesday JMJ (Pro Design)
Contractor continued installation of 30" HDPE corrugated pipe and storm box 2104, approximately 140' of storm pipe was laid today. Contractor poured the inverts and collars for storm box 2103 & 2104.

Comments: