

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225303
Address: 901 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Tom Taylor	Partial	Wednesday, December 21, 2022

Informational:

1 Misc

On Friday 12-16-2022, She Diggs it worked crew #2 at structure A1. The existing water line had to be relocated because it was in conflict with the new 24" Pipe extension. The water line was relocated and the contractor cut the back of the CI box for placement of the incoming storm CI .

On Wednesday, 12-21-2022. She Diggs It installed (1) Fire line Hydrant and a couple of bends and poured restraints behind hydrant and at the two bends for the water line.

Comments: