

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20222707
Address: 300 SW NOEL ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Patrick Schonfeldt	Failed	Wednesday, December 21, 2022

Corrective Action Required:

1	Misc	RMS 112, 114: -COMPLETE ALL FUR OUTS FOR PLUMBING -BOCCA PLATES AT DWV TOP PLATES AND BOTTOM PLATES, PLATES MUST PROTECT AT TOP/BOTTOM PLATE AND EITHER 2" ABOVE OR BELOW PLATE -NAIL PROTECTIONS PLATES AT PLUMBING LESS THAN 1 1/4" FROM END OF STUD - FIREBLOCK SEAL PLUMBING PENETRATION AT 1ST FLOOR CEILING LINE - DEMO UNUSED ELECTRICAL AT BATH WALL
---	------	---

NOTE FOR ABOVE CEILING TO COMPLETE BATH EXHAUST FAN DUCTS

Comments: