

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20220253
Address: 1709 SW HIGHTOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Ryan Heckman	Partial	Tuesday, December 27, 2022

Informational:

1	Misc	12-15-22 RH. Driveway is formed up and aggregate is placed and compacted. Contractor is planning to pour approach at 2pm. They were informed they cannot pour approach with frozen Subgrade and may have to blanket approach to get temperatures. Contractor had blankets to cover concrete.
		12-27-22 RH. Driveway meets LS specification.

Comments: