

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20220641
Address: 3537 SE CORBIN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Tuesday, December 27, 2022

Corrective Action Required:

1	Misc	-address floor joists above service panel holes drilled closer than 2" to one another -seal penetrations in fireblocking above service panel -support dwv in joist space NE corner of rec room -midway strap all dwv 2" in diameter or less in wall space -uncover cspf nailing at bottom of framing
---	------	--

Comments: