

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20225302  
Address: 2600 SW WARD RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                 | Inspector:   | Outcome: | Date:                           |
|---|--------------|----------|---------------------------------|
| <b>Water Line - Construction Inspection</b> | Ryan Heckman | Partial  | Wednesday,<br>December 28, 2022 |

Informational:  
1 Misc

12-27-22 RH. Contractor is planning to start placing water line today. Due to the cold temperatures equipment was not wanting to start up today.

12-28-22 RH. Contractor placed water line and is setting up to cut in T tomorrow for the fire hydrant.

**Comments:**