

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20224162
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Ryan Heckman	Partial	Thursday, December 29, 2022

Informational:

1 Misc

12-20-22 RH. Water line plans were reviewed with contractor to make sure everything matched up. They plan to start water line either today or tomorrow.

12-27-22 RH. Contractor installed water line 2 from 10+50 to 9+20. All bends were placed and thrust blocks were left open to be poured at a later time.

12-28-22 RH. Contractor is going to be continue from 9+20 place more line today to 8+37 where hydrant was placed.

12-29-22 RH. Contractor continues laying water line from 8+37 and continued placing water line to 6+00 in the AM. The are planning to finish water line today.

Comments: