

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225302
Address: 2600 SW WARD RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Ryan Heckman	Partial	Thursday, December 29, 2022

Informational:

1 Misc

12-27-22 RH. Contractor is planning to start placing water line today. Due to the cold temperatures equipment was not wanting to start up today.

12-28-22 RH. Contractor placed water line and is setting up to cut in T tomorrow for the fire hydrant.

12-29-22 RH. Contractor has tap placed on the main by the water department. They then shut down the main water system to place the T on the main to connect the new fire hydrant.

Comments: