

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20220590  
Address: 520 NW CHIPMAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Aggregate Base</b>	John Jackson	Partial	Thursday, December 29, 2022

Informational:

1	Misc	12/29/22 Thursday JMJ ( Alpha-Omega GeoTech ) Third party testing ( Alpha-Omega did not any problem area in drive-through subgrade surface that concrete will be poured. Alpha Omega collecting cylinders for concrete. Started pouring and buggy transferring concrete to drive-through. Projecting approximately 80 yards of concrete. Contractor was still pour concrete around 4:50PM
---	------	--

**Comments:**