

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225303
Address: 901 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	John Jackson	Passed	Friday, December 30, 2022

Informational:

1 Misc

On Friday 12-16-2022, She Diggs it worked crew #2 at structure A1. The existing water line had to be relocated because it was in conflict with the new 24" Pipe extension. The water line was relocated and the contractor cut the back of the CI box for placement of the incoming storm CI .

On Wednesday, 12-21-2022. She Diggs It installed (1) Fire line Hydrant and a couple of bends and poured restraints behind hydrant and at the two bends for the water line.

Informational:

2 Misc

On Tuesday, 12-27-2022. She Diggs It resumed water (fire Line) installation. Contractor installed and back filled approx 90 LF of 6" water line with (2) 45's and contractor mix concrete restraints at fittings .

Informational:

3 Misc

On Friday 12-30-2022. She Diggs It performed and passed the Hydrostatic pressure test for the Fire line. System held 200 LBs of pressure for (2) hours.

Comments: