

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20222245  
Address: 1430 NE DOUGLAS ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Piers/Caissons Inspection - Commercial</b>	Robb Popp	Failed	Friday, December 30, 2022

Corrective Action Required:

1	Misc	-Not ready -Remove water, loose soil from piers -Secure all rebar to provide 3" clearance to earth -Complete all reinforcement for all piers
---	------	---

**Comments:**