

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220590
Address: 520 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|--------------------------------|--------------|----------|---------------------------|
| Pavement-Aggregate Base | John Jackson | Partial | Friday, December 30, 2022 |

Informational:

| | | |
|---|------|--|
| 1 | Misc | 12/29/22 Thursday JMJ (Alpha-Omega GeoTech) Third party testing (Alpha-Omega did not any problem area in drive-through subgrade surface that concrete will be poured. Alpha Omega collecting cylinders for concrete. Started pouring and buggy transferring concrete to drive-through. Projecting approximately 80 yards of concrete. Contractor was still pour concrete around 4:50PM 12/30/22 Friday JMJ (Alpha-Omega GeoTech) Third party testing observed the subgrade was stable (after regrading). Alpha-Omega GeoTech collected cylinders strength break samples. Contractor will be work pouring concrete until at least 5:30PM today. |
|---|------|--|

Comments: