

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #:PRPWRW20225669, Public Works Right of Way Permit Address: 600 NE COLBERN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Site Visit Inspection Nick Scott Passed Wednesday, January 04, 2023

Corrective Action Required

1 Misc site visited and it appears that driveway meets city standards. I

told Brad that today it would be to cold to pour concrete. He is going to wait until next week when it is warmer. He has another driveway at the same location that he is going to tear out and pour. He will call me up when he needs that done.

Site Visit Inspection Nick Scott Passed Wednesday, January 04, 2023

Corrective Action Required

1 Misc site visited and it appears that driveway meets city standards. I

told Brad that today it would be to cold to pour concrete. He is going to wait until next week when it is warmer. He has another driveway at the same location that he is going to tear

out and pour. He will call me up when he needs that done.

Corrective Action Required

2 Misc site visited and the driveway is complete passed

Comments: