

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20223368  
Address: 2911 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Adam Nacke	Partial	Thursday, January 05, 2023

Informational:

1	Misc	12-15-22 AN crew has began to work on the storm. starting to tie in to storm structure X-2 12-16-22 AN installed drain basin 1+46.17 and pipe up to sta 3+00 12-19-22 AN drain basin 2+66.63 to 3+87.09 installed 12-20 12-21-22 AN crew is breaking rock and have storm installed almost up to 5+07.55 1-4-23 DP Crew is working on installing storm line 5+7.55 to 6+66.13  1-5-23 AN crew is working on line 3 between structure 301 and 302
---	------	---

**Comments:**