

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20224162
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Ryan Heckman	Partial	Friday, January 06, 2023

Informational:

1 Misc

12-20-22 RH. Water line plans were reviewed with contractor to make sure everything matched up. They plan to start water line either today or tomorrow.

12-27-22 RH. Contractor installed water line 2 from 10+50 to 9+20. All bends were placed and thrust blocks were left open to be poured at a later time.

12-28-22 RH. Contractor is going to be continue from 9+20 place more line today to 8+37 where hydrant was placed.

12-29-22 RH. Contractor continues laying water line from 8+37 and continued placing water line to 6+00 in the AM. Contractor made it to the T at 5+27 and continued across the street towards Line 4.

12-30-23 AN. Contractor placed the fire hydrant for Line 4 and completed that line.

1-4-23 RH. No work being done on site due to rain event.

1-5-23 RH. Contractor continued to place water line 2 from the T. Contractor was able to get to station 2+60. Trench was dug out exposing tie in point.

1-6-23 RH. Contractor was not on site in the morning.

Comments: