



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20110540, Building Permit - Commercial
Address: 2810 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Gas Piping Inspection - Commercial	John Borns	Failed	Monday, May 09, 2011

Corrective Action Required

1 MISC

EXPOSED PIPING TO BE PAINTED AT OR BEFORE FINAL INSPECTION.

Corrective Action Required

2 MISC

ROOFTOP PIPING SUPPORT BLOCKS: 1) REQUIRE SLIP SHEETS TO PROTECT ROOF MEMBRANE 2) ALL TO BE IN CONTACT WITH ROOF AND AT CODE-COMPLIANT SPACING 3) ALL CLAMPS TO BE SCREWED TO BLOCKS 4) STACKED BLOCKS MUST BE FASTENED TOGETHER

In-wall Inspection	John Borns	Passed	Monday, May 09, 2011
---------------------------	------------	--------	----------------------

Gas Service Inspection - Commercial	John Borns	Passed	Monday, May 09, 2011
--	------------	--------	----------------------

Comments: GAS PIPING PRESSURE TEST HELD STEADY AT ≥ 10 PSI FOR ≥ 10 MIN. RELEASE GAS SERVICE.